



Quarters 3 & 4 | July - December 2017
2017 Tallahassee-Leon County Multimodal Project Summary



INTRODUCTION

This Biannual Update on Multimodal Transportation Projects details the information for bicycle and pedestrian projects within Leon County that are currently under design, under construction, or that have been completed within the calendar year. Projects are organized by their implementing agency. There are currently five agencies funding and constructing transportation improvements in Leon County, including the City of Tallahassee, Leon County, Blueprint2000, Capital Region Transportation Planning Agency, and the Florida Department of Transportation.

For more information on the Biannual Update or any of the projects contained within this report, please contact the Tallahassee-Leon County Planning Department at (850) 891-6400.

2017 Tallahassee-Leon County Multimodal Project Summary



Biannual Update on Multimodal Projects | City of Tallahassee | July - December 2017

STATUS: Under Design as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Start Date	Notes
FAMU Way Extension - Segment 3	Gamble Road to Lake Bradford Road	Bike/Ped Improvements	Both	Capital Improvements	2018	
Weems Road Improvement Phase II	CSX to Mahan Drive	Multi-use path	East	Capital Improvements	2018	
Weems Road Extension	Mahan Drive to Automotive Way	Multi-use path	West/South	Capital Improvements	2018	
Volusia Street	NW Corner of Volusia and Old Bainbridge	Sidewalk/Intersection	Northwest	Capital Improvements	2018	
Yaeger Street	East of South Meridian Street	Sidewalk	North	Capital Improvements	2018	
Putnam Drive	South Monroe Street to Country Club Drive	Sidewalk	Monroe - Meridian, North; Monroe - Country Club Drive, South	Capital Improvements - Prioritized Sidewalks	2018	
Polk Drive	South Monroe Street to Orange Avenue	Sidewalk	South	Capital Improvements - Prioritized Sidewalks	2018	
Paul Russell Road	Monday Street to Apalachee Parkway	Sidewalk	West	Capital Improvements - Prioritized Sidewalks	TBD	
Railroad Avenue	FAMU Way to Gaines Street	Sidewalk & Bike Lanes	West	Capital Improvements	2019	
Oakland Avenue	South Monroe Street to Meridian Street	Sidewalk	North/South	Capital Improvements - Prioritized Sidewalks	2018	

STATUS: Under Construction as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Completion Date	Notes
Magnolia Drive Multi-Use Trail Phase 6	Adams to Monroe	Sidewalk/Roadway	Both	Blueprint IA	2018	
FAMU Way Extension - Segment 2	Pinellas Street to Gamble Road	Bike/Ped Improvements	Both	Capital Improvements	2018	

STATUS: Completed as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Completed Date	Notes
Downtown - University Protected Bike Lanes	St. Augustine and Pensacola Street between S. Macomb Street and S. Adams Street	Protected Bike Lanes	N westbound - S Eastbound	Capital Improvements	2016	
North Ridge Road Sidewalks	Creek to Toucan	Sidewalk	West	Starmetro - Nova 2010	2016	
FAMU Way Extension - Segment 1	Martin Luther King Jr Blvd to Pinellas Street	Bike/Ped Improvements	Both	Capital Improvements	2016	
Gaines Street North Bicycle Boulevard	Woodward to Gay Street	Bicycle Boulevard	N/A	Capital Improvements	2016	
Gaines Street South Bicycle Boulevard	Stone Valley Way Alignment	Bicycle Boulevard	N/A	Capital Improvements	2016	
Lonnbladh Road Improvements - Phase II	Capital Circle NE to Greer	Sidewalk	Both	Capital Improvements	2016	
Downtown - University Protected Bike Lanes	S. Adams between Madison Street and W Van Buren Street	Protected Bike Lanes	Both	Capital Improvements	2016	
Sixth Avenue East	Thomasville to Mitchell	Sidewalk	Varies	Capital Improvements	2017	
Seventh Avenue West	Monroe Street to Duval Street	Sidewalk	North	Capital Improvements	2017	
Shamrock Drive	Shannon Lakes to Tralee	Sidewalk	North/East	Capital Improvements - Prioritized Sidewalks	2017	

2017 Tallahassee-Leon County Multimodal Project Summary



Biannual Update on Multimodal Projects | Leon County | July - December 2017

STATUS: Under Design as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Start Date	Notes
Chaires Cross Road	Green Oak Dr. to Capitola Road	Sidewalk	West/South	Capital Projects	N/A	The sidewalk has been completed from Green Oak Drive to the eastern entrance of the Chaires Elementary School. The remaining section from the School entrance to CSX Railroad is under design.
Old St. Augustine Road	Old St. Augustine & Blairstone Road Intersection	Intersection Improvement to add turn lane	TBD	Capital Projects	TBD	Sidewalks will be added. Plans currently at 60%. Currently working on Utility Coordination
Tharpe Street	Capital Circle NW to Ocala Road	Bicycle and Pedestrian Improvements	Both	Capital Projects	N/A	Construction is unfunded
Magnolia Phase II - Multiuse Trail	Pontiac Drive to Diamond Street	Multiuse Trail	South & East	Capital Projects	2017	10 foot Multiuse Trail, Roadway Reconstruction, Waster and Sewer upgrade
Natural Bridge Road - Sidewalk	Woodville Hwy to Taff Road	Sidewalk	North	SRTS	2018	6 foot sidewalk
Tram Road - Sidewalk	Gaile Ave. to Crossing Rocks Trail	Sidewalk	South	Community Sidewalk Enhancement	2018	6 foot sidewalk along south side of Tram Road
Woodville Highway	Natural Bridge Road to Hickory Lane	Sidewalk	East	SRTS	2017	6 foot sidewalk east side of Woodville Hwy.
Crowder Road @ US 27 (N Monroe Street)	East Side Monroe Street along Crowder Road	Turn Lane Addition, Sidewalk	S/W North Side	Capital Projects	2018	Turn lane addition, 6 foot sidewalk on north side from US 27 to CVS Entrance At 90% Design
Crowder Road Sidewalk	CVS Entrance to Indian Mounds Road	Sidewalk	TBD	Community Sidewalk Enhancement	TBD	Design Services have been scoped
Old St. Augustine Road - Sidewalk	Lafayette Street to Paul Russell Road (excluding intersection)	Sidewalk	North & South	Community Sidewalk Enhancement	TBD	Lafayette St. to Blair Stone Road - SW on South Side Blair Stone Road to Paul Russell SW on North Side Currently at 60% Design, may require considerable easement acquisition
Chadwick Way - Sidewalk	Bull Headley Road to Deer Lake Road	Sidewalk	North	SRTS	2017	Design at 90%
Gadsden Street - Sidewalk	6th Avenue to 8th Avenue	Sidewalk	East	Community Sidewalk Enhancement	TBD	Scoping Project
Old Bainbridge Road Sidewalk	7th Avenue to Volusia Street	Sidewalk	West/South	STRS	TBD	Existing retaining wall to be rebuilt to accommodate wider sidewalk
N. Monroe Street	Harriet Drive to Clara Key Drive	Sidewalk	East	SRTS	TBD	FDOT to complete design and construction

STATUS: Under Construction as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Completion Date	Notes
Bannerman Road	Thomasville Road to Meridian Road	Widening and Bicycle and Pedestrian Improvements	Both	Capital Projects	N/A	The first section (800 - 900 feet west of Quail Commons) has been completed. Remainder of Bannerman improvements will be funded by new sale tax which goes into effect 2020.
Lonnie Road - Sidewalk	Torchmark Ln to Dempsey Mayo Rd	Sidewalk	West	SRTS	2017	Under Construction

STATUS: Completed as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Completion Date	Notes
Old Bainbridge Road	Pullen Road Intersection	Roundabout with Pedestrian Improvements	N/A	Capital Projects	2016	Sidewalk has been built along Pullen from intersection to 300' west.
Magnolia Drive Phase I	Meridian Road to Pontiac Drive	Multiuse Trail - 10'	South	Capital Projects	2017	Completed
Timberlane Road	Deer Lane to Meridian Road	Sidewalk	South		2016	Completed
Lakeview Drive Improvements	From S. Lake Bradford Road to 3567 Lakeview Drive	Drainage Improvements and Roadway Reconstruction	N/A	Capital Improvements	2016	Completed
N. Monroe Street	Sessions Drive to Bus Stop	Sidewalk	West	Sidewalk	2017	Completed

2017 Tallahassee-Leon County Multimodal Project Summary



Biannual Update on Multimodal Projects | Blueprint Intergovernmental Agency | July - December 2017

STATUS: Under Design as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Start Date	Notes
Magnolia Drive Multi-Use Trail	Phase 3 Circle Dr. to Apalachee Parkway	Multi Use Trail	West	Blueprint	2017	Concept Development is underway
Magnolia Drive Multi-Use Trail	Phase 4 S. Meridian St. to S. Monroe St.	Multi Use Trail	TBD	Blueprint	2017	Concept Development is underway
Capital Cascades Trail - Segment 3D	Cleveland St. to Central Drainage Ditch	Multi Use Trail	N/A	Blueprint	TBD	

STATUS: Under Construction as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Completion Date	Notes
N2 - Capital Circle Northwest/Southwest	North of Orange Avenue to US 90	Highway Widening including Bike/Ped Improvements and Wetland Mitigation	Both	Blueprint	2018	
Capital Cascades Trail - Segment 3C	Pinellas to west of Gamble Street roundabout	Multi Use Trail	N/A	Blueprint	2018	Construction Letting Scheduled Spring 2017

STATUS: Completed as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Completion Date	Notes
Capital Cascades Trail - Segment 3B	Martin Luther King Jr. Boulevard to South Adams Street	Stormwater Pond/Conveyance and Bike/Ped Improvements	Both	Blueprint	2015	Grand Opening Held 10-15-15
Capital Circle NWSW - W1	Crawfordville Rd. to Orange Ave	PD&E	N/A	Blueprint	2016	PD&E Accepted by FHWA January 2016
Capital Cascades Connector Bridge	South Adams Street to Gadsden Street	Pedestrian Bridge and Multi-Use Trail	N/A	Blueprint	2016	Grand Opening 16
Capital Cascades Trail - Segment 3V	Cleveland Street to Martin Luther King Jr. Boulevard	Stormwater Pond/Conveyance and Bike/Ped Improvements	North & South	Blueprint	2016	
Magnolia Drive Multi-Use Trail	Phase I Meridian St. to Pontiac Dr.	Multi Use Trail	South	Blueprint	2016	
Magnolia Drive Multi-Use Trail	Phase 6 S. Monroe St. to S. Adams St.	Multi Use Trail	N&S	Blueprint	2017	

2017 Tallahassee-Leon County Multimodal Project Summary



Biannual Update on Multimodal Projects | Capital Region Transportation Planning Agency | July - December 2017

STATUS: Planning Study, PD&E, Pre-Engineering as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Start Date	Notes
Capital City to the Sea Trails	Leon County segment	Environmental/Planning Study	N/A	N/A	2014	PD&E underway, led by Apalachicola National Forest

STATUS: Under Design as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Start Date	Notes
Woodville Highway	Gaile to Paul Russell	Design for road widening with sidewalks	Both	RMP	2014	ROW funded in FY's 19, 20, & 21. Construction not currently funded

STATUS: Under Construction as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Completion Date	Notes
Apalachee Parkway	Magnolia Drive Intersection	Intersection Improvement	Both	RMP	2019	Construction to be completed in 2017 associated with roadway resurfacing; Intersection safety project at Apalachee/Magnolia Drive funded in FY's 17 (design) & 19 (construction)

STATUS: Complete as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Completion Date	Notes
Ochlockonee Bay Trail	Sopchoppy to Mashers sand Park (Wakulla County)	Bicycle Improvements	N/A		2016	Bicycle trail connecting Sopchoppy to Mashers Sands Park, following CR 372, Surf Road (Wakulla County)
North Monroe Street	Tharpe Street to Seventh Avenue	Medians/ Pedestrian Improvements	N/A	RMP	2017	Construction complete March 2017; landscaping to be completed July 2017
Sixth Avenue (East)	Monroe Street to Gadsden Street	Design/Construction for Bike/Ped Improvements	Both	RMP	2017	Project Complete

2017 Tallahassee-Leon County Multimodal Project Summary



Biannual Update on Multimodal Projects | Florida Department of Transportation | July - December 2017

STATUS: Planning Study, PD&E, Pre-Engineering as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Start Date	Notes
---------	---------	--------------	---------------------------	---------------------	------------------------	-------

Old Bainbridge Road	US 27 to Gadsden County Line	Add Paved Shoulder	Both	Safety Project	2018	
---------------------	------------------------------	--------------------	------	----------------	------	--

STATUS: Under Design as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Start Date	Notes
---------	---------	--------------	---------------------------	---------------------	------------------------	-------

County Road 65 Smith Creek Road	South of Fire Dept to SR 20 Blountstown Hwy.	Bike Lane	Both	FHWA Grant	2018	
Glenview Drive	North Meridian Rd to Thomasville Road	Sidewalk	South	Capital Projects	2017	
Monroe Street	Clara Kee Blvd to Harriett Drive	Sidewalk	East	Capital Projects	2017	
North Monroe Street	John Knox Road to Thomasville Road	Addition of thru lane	East	Capital Projects	2018	Includes replacement of existing sidewalk (and new sidewalk where not previously constructed)
Apalachee Parkway	Magnolia Drive Intersection	Addition of Crosswalk	East	Intersection Improvement	2018	
Capital Circle NWSW - W1	Crawfordville Rd. to Orange Ave	Roadway	N/A	Capital Projects	TBD	Construction Plans in development
Capital Circle NWSW - W1	Springhill Rd. to Orange Ave	Joint Use Stormwater Facilities	N/A	Capital Projects	TBD	

STATUS: Under Construction as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Completion Date	Notes
---------	---------	--------------	---------------------------	---------------------	-----------------------------	-------

SR 10 (US 90)	SR 10 (US 90) east of CR 59 to Jefferson County Line	5' Paved Shoulders	Both	Capital Projects	2018	
---------------	--	--------------------	------	------------------	------	--

STATUS: Completed as of December 31, 2017

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Completion Date	Notes
---------	---------	--------------	---------------------------	---------------------	-----------------	-------

Orange Avenue	Lake Bradford to Monroe Street	Resurfacing	Both	Resurfacing - Maintenance	2015	Completed
Orchard Pond Greenway Road	Old Bainbridge Road to Meridian Road	New Road Construction	N/A	State Infrastructure Bank/Tolls/Private Funds	2016	Completed
Apalachee Parkway	Monroe Street to Frontage Roads	Sidewalks and Safety Improvements	Both	Resurfacing - Maintenance	2017	Completed
E Lafayette Street service road	CSX RR Tunnel to Seminole Drive	Bike Path/Trail	South	N/A	2017	Completed
6th Avenue	Monroe Street to Gadsden Street & South to Beard Street	Sidewalks	Both	Capital Projects	2017	Completed
North Monroe Street	Seventh Avenue to Tharpe Street	Right of Way Acquisition for Pedestrian Improvements and Raised Medians	N/A	Capital Projects	2017	Completed
7th Avenue	Colonial Drive to Gadsen Street	Sidewalks	North	Capital Projects	2017	Completed
Magnolia Drive	South Meridian to Pontiac Drive	Sidewalk	South	Capital Projects	2017	With Leon County
Orange Avenue	Capital Circle SE to Lake Bradford Road	Sidewalks	North	Capital Projects	2017	Completed